

FIRE HYDRANT PRESSURE AND FLOW SHEET

IMPORTANT – please read

Every Fire Hydrant shall be opened and flowed, however Fire Hydrant Pressure and Flow testing shall be carried out at hydrants designated by the local office (*not all hydrants within a development needs to be tested*). The hydrant flow tests are conducted to ensure that all main line valves are open and the proper main sizes have been installed. In addition hydrant testing also provides field verification of the engineering design to ensure sufficient fire flow within the development.

Please contact the local office at least 48 hours prior to test to arrange for proper development feed valves to be opened by American Water personnel.

Section 1 – Project Information

Project: _____

Contractor: _____

Prepared by: _____

Contact Number: _____

Section 2 – Fire Hydrant Test Information

FLOW HYDRANT	PRESSURE HYDRANT
Location: _____	Location: _____
Static Pressure: _____	Flow (gpm):
Residual Pressure: _____	

OFFICE USE

American Water Company Hydrant Numbers:

Flow Hydrant #: _____ Pressure Hydrant#: _____

Date: _____ Completed by: _____