

**REQUEST FOR WATER MAIN TESTING AND SAMPLING**

**IMPORTANT – please read**

Testing and chlorination of the main must not commence until you have a copy of the sampling plan as arranged with the local office.

Chlorination shall be carried out in an approved manner as specified in the technical specifications and follow AWWA standards.

Mains should not be left standing for long periods with highly chlorinated water where 20 mg/l of free chlorine are used the maximum period should be 48 hours.

You must fax or electronically forward this form to the appropriate office a minimum of 10 days prior to commencing pressure testing and sampling.

**Section 1 – Project Information**

Project: \_\_\_\_\_

Phase: \_\_\_\_\_

Contractor: \_\_\_\_\_

Mobile Number: \_\_\_\_\_

**Section 2 – Location Details**

Length to be tested: \_\_\_\_\_

Diameter: \_\_\_\_\_

Number of Branches: \_\_\_\_\_

**Section 3 – Commencement of Work**

Anticipated date of Pressure Testing will start on: \_\_\_\_\_

Anticipated date of Main Flushing: \_\_\_\_\_

Anticipated date of Main Sampling: \_\_\_\_\_

**Section 4 – Fax Back Details**

**Please fax the completed form to the relevant local office:  
(Form can be electronically forward to office upon approval)**

- Metro East, Alton, Hardin & Cairo: 618.277.7498
- Champaign/Urbana, Savoy, St. Joseph, Pontiac & Streator: 217.344.6045
- Peoria, Pekin & Lincoln: 309.689.3020
- South Beloit, Chicago Metro & Sterling: 630.793.0477
- Date sent to Illinois American Water: \_\_\_\_\_