

2020 SPECIFICATIONS, DETAILS AND DESIGNGUIDE REVISIONS LOG
EFFECTIVE AS OF JAN 2020

NO.	AW REFERENCE	REVISION	IMPACT
1	31 23 33, 3.03, B	Revised specification section to include coordination with CE for local requirements at Air Force Bases.	Adminstrative.
2	31 23 33, 3.03, B	Revised specification section to include coordination with CE for utility located at Air Force Bases.	Adminstrative.
3	31 23 33, 3.07, B	Revised specification section to correct a typo.	Adminstrative.
4	31 23 33, 3.07, B	Revised specification section to include all water shall be discharged through an approved sediment control device and in compliance with NPDES and SPDES discharge requirements.	Construction
5	31 23 33, 3.08, A	Revised specification section to indicate 3/8" stone/washed gravel for Kansa.	Construction
6	31 23 33, 3.08, A	Revised specification section to include Joint Base San Antonio requirements.	Construction
7	31 23 33, 3.08, A	Revised specification section to include West Point requirements.	Construction
8	31 50 00, 2.01 A	Revised specification to indicate that the casing pipe material shall meet ASTM A-53, Grade B, or approved equal	Construction
9	33 01 30.51, 2.01 G	Revised specification section to indicate temporary pipe supports and anchoring are required for all piping.	Construction

10	33 05 27, 2.01 A. (LB)	Revised specification to indicate that the Copperhead SnakeBite is included as an acceptable manufacturer for wire connectors (Fort Leavenworth Only)	Construction
11	33 05 27, 3.1 H. (LB)	Revised specification to indicate that the Copperhead SnakeBite is included as an acceptable manufacturer for wire connectors (Fort Leavenworth Only)	Construction
12	33 11 00, 3.01 J (LB)	Revised specification section to indicate tracer wire shall be installed along the bottom half of all pipeline; and the placement of tracer wire shall be such as to prevent disturbance or damage to the tracer wire during installation and repairs. (Fort Leavenworth Only)	Construction
13	33 11 00.11, 3.01 H, 2	Revised specification section to indicate all spliced shall be encased in 3M DBR or approved equal wire connectors.	Construction
14	Design Guide, Appendix A	Appendix A - Request for signature transmittal form was revised	Administrative
15	Design Guide, Appendix B	Appendix B - AW permit application was removed.	Administrative
16	Design Guide, 1.21	Emergency shower and eyewash station design shall include proper drainage and disposal of the wastewater.	Construction
17	Design Guide, 1.21	Wastewater from the emergency shower and eyewash station that contains hazardous material which cannot be disposed to sanitary sewer shall be directed to an appropriate waste disposal system like a neutralizing tank on site.	Construction
18	Design Guide, 1.2	Third party projects will be referenced as CCA or Connection charge agreements.	Administrative
19	Design Guide, 2.26	References ANZI rather than ANSI	Administrative
20	MSG-ST-02-LB	Revised detail to indicate tracer wire shall be installed along the bottom half of all pipeline. (Fort Leavenworth Only)	Construction
21	MSG-W-05-LB	Revised detail to indicate tracer wire shall be installed along the bottom half of all pipeline. (Fort Leavenworth Only)	Construction

